

INDIANAPOLIS

DEPARTMENT OF PUBLIC WORKS

★

White River Innovation District - April 2024 Construction Update



During April, the contractor and crews:

- Installed the sanitary and storm water sewers on Holly Street.
- Continued working on electrical duct bank, installing, forming and pouring duct bank around near the area of Henry Street and Holly Street.
- Installed the remaining structures and pipes between the intersection of Henry Street/South White River Parkway and the existing pipe that leads to the existing detention tank.
- Discovered and started relocation discussions with several unmarked utilities along Oliver Street.
- Continued working on embankment construction on South White River Parkway north and south of Henry Street.



Note: For weekly, more detailed construction updates, visit [indy.gov: White River Innovation District](https://indy.gov/White-River-Innovation-District).

Looking east at project site