

White River Innovation District – January Construction Update

During January, the contractor and crews:



Crews work on End Bent 1 for the Henry Street Bridge.

Henry Street Bridge:

- The remaining forms were set for End Bent #1 and crews prepared to pour concrete.
- Work occurred to drill several shafts for the bridge.
- Crews finished tying reinforcing steel at End Bent #1 and worked on tying re-steel for drilled shaft cages.
- Stantec continues Archeological Excavation but at a slow pace due to weather conditions.

West Side:

- Progress slowed in January due to cold temperatures.
- Crews continued installation of the storm sewer near Henry Street and Chase Street.

Note: For weekly, more detailed construction updates, visit [indy.gov: White River Innovation District](http://indy.gov/WhiteRiverInnovationDistrict).