

INDIANAPOLIS

DEPARTMENT OF PUBLIC WORKS

★

White River Innovation District – September Construction Update

Henry Street Bridge:

- All T-Beams have been set.
- Continued setting decking forms.
- Continued installing anchors for light poles and conduit on bridge.
- Installed bridge deck reinforcing steel.
- Poured four spans for the bridge deck.
- Stantec continues Archeological Excavation east of the bridge.



West Side:

- Finished installing all granite curbs except for Henry Street east of South White River Parkway (SWRP). Granite curb installation at these corners continues.
- Continued installing pavers of sidewalks, crosswalks and ramps along SWRP.
- Planted and watered trees, shrubs and mulching in the plant beds.

Note: For weekly, more detailed construction updates, visit indy.gov: White River Innovation District.